QC-ABSTRACT

Name of Work:- Comprehensive development of Roads, drains and Footpath in Yeshwanthpura ward No.37 under PACKAGE-2019-RRN-DIV-(11), BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	19.53 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	4.86 Cum	1	1	-
3	M20	60.76 Cum	5	5	Concrete Cube Compressive strength
4	M15	903.13 Cum	22	22	Concrete Cube Compressive strength
5	CC Blocks (400x150x200mm)	985.31 Sqm	1	1	Compressive strength
6	250mm Slab	108.50 Sqm	1	1	Compressive strength
7	Kerb	5000.00 Nos	1	1	Compressive strength
8	GSB - V	1984.83 Cum	5	5	-
9	WMM	3015.28Cum			-
	Gradation		16	16	-
	Aggregate Impact Value		3	3	-
	Shape Test		7	7	-
	Atterberg Limit		16	16	-

QUALITY CONSULTANTS & ENGINEERS CIVIL Bangalore

Scanned with CamScanner

	DBM	2517.18 Cum				
	Quality Binder					
10	Aggregate Impact Value		1	1	-	
	Shape Test		3	3	-	
	Specific gravity		3	3	-	
	Stability Of Mix		1	1	-	
	Gradation		1	1	-	
	Bitumin Content		1	1	-	
	BC	2013 Cum	4	4	-	
	Quality Binder				-	
11	Aggregate Impact Value		1	1	-	
	Shape Test		3	3	-	
	Specific gravity		3	3	-	
	Stability Of Mix		1	1	-	
	Gradation		1	1	-	
	Bitumin Content		1	1	-	
			4	4	-	

Cubes	0-5 m^3	1set
	6-15 m^3	2set
	16-30 m^3	3set
	31-50 m^3	4 set

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner